EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drain at Annapoorneshwari Colony, Anjanadri Layout in ward no:06, Thanisandra Village Limit.
2	Amount of Work Portion	5944815=00
3	Estimated Cost	60.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	403
6	No. and date under which work order issued	403/ 21-02-2014
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	22-05-2014
9	Date of receipt of application in the sub division office	22-05-2014
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	80 %
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	-
14	Time now applied for	
15	Date of recommending time limit applied for	36 Days
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	20 %
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Bbmp work as spot Penalty 3000=00
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Executive Engineer

Assistant Engineer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Penalty be levied for delayed period

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Rangalore-92

Chief Engineer
Yelahanka Zone, Bangalore-92